



TerraFlow® Mill Test Report

Month of Issue: March 2023

Plant: Seattle, Washington
 Product: TerraFlow 90
 Manufactured: February 2023
 Mill Test Report Number: TerraFlow90_February2022

ASTM C 1157 Standard Requirements

CHEMICAL ANALYSIS			PHYSICAL ANALYSIS		
Item	Spec limit	Test Result	Item	Spec limit	Test Result
Slag, %	---	90	Passing 325 Sieve (%)	---	94.9
			Autoclave expansion (%)	0.8	0.00
			Compressive strength (MPa)		
			3 days	5.0 min	13.4
			7 days	11.0 min	26.1
			28 days	--	29.0

We certify that the above described cement, at the time of shipment, meets the chemical and physical requirements of applicable Specifications for Type MH

Seattle Plant
 5400 W. Marginal Way SW, Seattle, WA 98106
 Phone: 206-937-8025

Certified By:

Daniel Waldron - QC Laboratory Supervisor

July 15, 2021